$\begin{array}{ccc} & \stackrel{}{} & \stackrel{}{} & \stackrel{}{} & \stackrel{}{} & \stackrel{}{} \\ & \stackrel{}{} & \stackrel{}{} & \stackrel{}{} & \stackrel{}{} \\ \end{array} \end{array}$ 

**EUROPEAN UNION** 

DELEGATION OF THE EUROPEAN COMMISSION TO THE REPUBLIC OF SERBIA

Belgrade, 01/09/2009 Ref: (D) 03499 JST/SA

# MINUTES OF THE SITE VISIT

## Improvement of efficiency and transparency of the Judiciary system – Ministry of Justice

## Publication ref.: EuropeAid/127295/C/SUP/RS

#### Tender no.: 07SER01/04/11

Attendance list:

No	Name	Company/Organisation
1	Dragan Zivkovic	KING ICT d.o.o Belgrade
2	Zlatko Jelisavcic	KING ICT d.o.o Belgrade
3	Slavisa Mladenovic	KING ICT d.o.o Belgrade
4	Aleksandar Aksentijevic	Pexim Solutions - Belgrade
5	Petar Loncarevic	Pexim Solutions - Belgrade
6	Mladen Krivokuca	Pexim Solutions - Belgrade
7	Uros Stojanovic	Pexim Solutions - Belgrade
8	Ilija Maric	Informatika AD - Belgrade
9	Branko Cirovic	Spinnaker - Belgrade
10	Mirko Stekovic	Spinnaker - Belgrade
11	Ivica Miletic	Tehnicom Computers d.o.o Belgrade
12	Aleksandar Oro	S&T d.o.o Belgrade
13	Milan Avramovic	S&T d.o.o Belgrade
14	Bogdan Turudija	EC Delegation

Vladimira Popovica Street 40/V, (GTC Avenue building, block 19a), 11070 New Belgrade Tel: +(381 11) 3083-200 / Fax: +(381 11) 3083-201 / E-mail: <u>delegation-serbia@ec.europa.eu</u>

#### **CONTRACTING AUTHORITY'S CLARIFICATIONS No. 1**

15	Rade Dragovic	Ministry of Justice
16	Ljubisa Cvetkovic	Louis Berger

Site visit took place at location in Nemanjina 9, Belgrade, on 24 August 2009, from 10:00 to 10:45.

The Server Room and the Room for Administrators are connected and located in the corner of the building at subterranean level. There are two windows, one in each room, which exist simply for the purpose of providing daylight. For these rooms daylight is not required. The contractor should provide adequate ventilation, air-conditioning, fire protection and protection from possible flooding. This includes installation of the air-conditioning system with sufficient capacity to cool the Server Room and the Room for administrators to normal ambient conditions. This also includes possible closing of the windows for fire and flood protection. Fire resistant paint offering fire protection level F90 must be applied to the walls in the Server Room. Fire extinguishing system is also required. The outer units of air-conditioning devices can be located in the vicinity of these two rooms. Proper placing for these outer units is below or above already installed outer units for other rooms. The distance between the outer and the inner unit should not exceed 10 meters.

Heating radiators in the Server Room should be removed. The floor in the Server Room is raised, but the panels and their support are inadequate for the type of equipment that should be installed. Reinforcement of these supports is required. It is also possible that floor would have to be raised even further. All these works are the responsibility of the contractor, because they depend on the type of equipment that is delivered.

The contractor is further responsible to provide necessary power and LAN cabling to the Server Room and the Room for Administrators, which is required for the delivered equipment to function properly. The location of the main network node is one floor above the Room for Administrators. Should no LAN cables be available, the contractor will be obliged to install the necessary additional LAN cables. This applies to power cabling as well.

The dimension of the Server Room is 10 by 11 tiles, each floor tile being 60 by 60 cm. The security door should be delivered by the contractor and installed between the Server Room and the Room for Administrators. Security door should have at least handles on the inside (if it is opened toward the inside), and must be fire and smoke proof offering T60 level of protection. ID system implemented at the door should be autonomous. This system will later be integrated into the system of the building. The same applies to the surveillance system.

The building in Nemanjina 9 is still under construction. It is expected that the construction works will be completed in approximately 3 months. The contractor will receive a copy of the main design of the building. From this copy, the contractor shall get all required details necessary for performing the preparatory works, such as dimensions of two rooms, dimensions of doors, installed electric and LAN cabling, etc... After performing the necessary preparatory works for installation of the equipment, the contractor will be obligated to update the main design accordingly.